

Date : 08/09/2021
Project No : 2021C073
Client Company : DR Horton West
Arrival Time : 08/09/2021 07:00
Onsite Hours : 01:00

ASEC Report ID : 33559
Name of the Project : Tributary C2A
Project Location : Riverside Parkway, City of Douglasville, GA
Weather : Partly cloudy
Departure Time : 08/09/2021 08:00
ASEC Technician Name : Christopher Burrow II

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time:

The contractor continued moving the soil mixed in with large amounts of organic material unacceptable for structural fill to the excavation as mentioned in the previous report.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.