

ASEC Report ID : 34434
Name of the Project : Estates at Old Friendship
Project Location : Buford, GA
Weather : Partly cloudy
Departure Time : 11/03/2021 17:30
ASEC Technician Name : Christopher Burrow II

Date : 11/03/2021
Project No : 2021C082
Client Company : CCG Constructors LLC (Century)
Arrival Time : 11/03/2021 11:30
Onsite Hours : 06:00

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time:

-The French drain proposed in a previous report being placed at an approximate length of 165' underneath an 18" drainpipe. The French drain consists of rip-rap of approximately 3' to 6' with a layer of #57 stone of approximately 12" on top to stabilize the drainpipe. French drain stone was wrapped in filter fabric to allow water to drain out.

-After the pipe and drain were in place the placement of soil around the pipe was started to hold the pipe in place.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.