

Date : 03/09/2022
Project No : 2021C082
Client Company : CCG Constructors LLC (Century)
Arrival Time : 02/15/2022
Onsite Hours :

ASEC Report ID : 53240
Name of the Project : Estates at Old Friendship
Project Location : Buford, GA
Weather : sunny 35
Departure Time : 02/15/2022
ASEC Technician Name : Russell Hendrix

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
02/15/2022	1	12.4	94.2	P-1	109.6	15.7	85.9	95	D6938	Fail
Location : Main road (Sta 16+50), Elv/Depth :1080 Comment : Soil being delivered was a mix with some rock fragments Tested By : Russell Hendrix Gauge Serial No. : 38069										
02/15/2022	2	12.4	100.3	P-1	109.6	15.7	91.5	95	D6938	Fail
Location : Main road (Sta 17+00), Elv/Depth :1080 Comment : Soil being delivered was a mix with some rock fragments Tested By : Russell Hendrix Gauge Serial No. : 38069										
02/15/2022	3	12.4	100.3	P-1	109.6	15.7	91.5	95	D6938	Fail
Location : Main road (Sta 17+50), Elv/Depth :1080 Comment : Soil being delivered was a mix with some rock fragments Tested By : Russell Hendrix Gauge Serial No. : 38069										
02/15/2022	4	12.8	100.5	P-1	109.6	15.7	91.7	95	D6938	Fail
Location : Main road (Sta 18+00), Elv/Depth :1080 Comment : Soil being delivered was a mix with some rock fragments Tested By : Russell Hendrix Gauge Serial No. : 38069										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 03/09/2022
Project No : 2021C082
Client Company : CCG Constructors LLC (Century)
Arrival Time : 02/15/2022
Onsite Hours :

ASEC Report ID : 53240
Name of the Project : Estates at Old Friendship
Project Location : Buford, GA
Weather : sunny 35
Departure Time : 02/15/2022
ASEC Technician Name : Russell Hendrix

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/20/2021	P-1	109.6	15.7	Standard	Light Brown Silty SAND
10/20/2021	P-2	102.2	20.3	Standard	Reddish Brown Silty SAND, with trace clay
10/20/2021	P-3	102.6	17.4	Standard	Light Brown Silty SAND
10/20/2021	P-4	104.2	19.3	Standard	Light Brown Silty SAND