

Date : 04/06/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/06/2024 6:30
Onsite Hours : 9:00

ASEC Report ID : 65865
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : sunny
Departure Time : 04/06/2024 15:30
ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
04/06/2024	1	7.2	134.5	GAB 1	135.6	6.8	99.2	95	D6938	Pass
Location : N:9153.472 E: 13993.73 , Elv/Depth :finished grade or Elev: 974.571										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
04/06/2024	2	6.5	134.1	GAB 1	135.6	6.8	98.9	95	D6938	Pass
Location : N: 9152.86 E: 13948.36, Elv/Depth :finished grade or Elev: 975.02										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
04/06/2024	3	5.3	134.2	GAB 1	135.6	6.8	99.0	95	D6938	Pass
Location : N: 9230.05 E: 13952.04, Elv/Depth :Finished grade or 973.906										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
04/06/2024	4	5.9	133.3	GAB 1	135.6	6.8	98.3	95	D6938	Pass
Location : N: 9231.06 E: 14005.89, Elv/Depth :finished grade or 973.34										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 04/06/2024
Project No : 2022C106
Client Company : CWM
Arrival Time : 04/06/2024 6:30
Onsite Hours : 9:00

ASEC Report ID : 65865
Name of the Project : Taxiway 2022 Pavement Replacement
Project Location : HJAIA
Weather : sunny
Departure Time : 04/06/2024 15:30
ASEC Technician Name : Aminullah Azimi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
05/02/2023	GAB 1	135.6	6.8	Modified	Graded Aggregate Base