

Density Test Report

Date : 02/10/2023
Project No : 2022C136
Client Company : Century
Arrival Time : 02/10/2023 9:30
Onsite Hours : 02:00

ASEC Report ID : 56918
Name of the Project : Logan Pointe
Project Location : Loganville
Weather : cloudy
Departure Time : 02/10/2023 11:30
ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
02/10/2023	1	27.7	97.9	P-1	99.0	21.4	98.9	90	D6938	Pass
Location : Lot #35, Elv/Depth :at finished grade Comment : Moisture exceeded from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
02/10/2023	2	27.9	99.7	P-1	99.0	21.4	100.7	90	D6938	Pass
Location : Lot #36, Elv/Depth :at finished grade Comment : Moisture exceeded from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
02/10/2023	3	27.1	98.2	P-1	99.0	21.4	99.2	90	D6938	Pass
Location : Lot #38, Elv/Depth :at finished grade Comment : Moisture exceeded from specified limit. Tested By : Aminullah Azimi Gauge Serial No. : 85759										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 02/10/2023
Project No : 2022C136
Client Company : Century
Arrival Time : 02/10/2023 9:30
Onsite Hours : 02:00

Density Test Report

ASEC Report ID : 56918
Name of the Project : Logan Pointe
Project Location : Loganville
Weather : cloudy
Departure Time : 02/10/2023 11:30
ASEC Technician Name : Aminullah Azimi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
05/27/2022	P-1	99.0	21.4	Standard	Reddish Brown Silty SAND
07/11/2022	P-2	98.8	19.4	Standard	Brown Sandy SILT
05/13/2022	P-3	96.5	22.2	Standard	Brown Sandy SILT