

Date : 01/26/2023
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 01/26/2023 09:40
Onsite Hours : 07:30

ASEC Report ID : 56343
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : sunny
Departure Time : 01/26/2023 17:10
ASEC Technician Name : Vidal Shengan

Our AS ENGINEERING AND CONSULTING representative visited the site at the client's request to observe utility pipe and manhole placement.

During the day the contractor attempted to join manhole A2 to A3 with a pipe for a depth ranging from 14 - 16 feet and before placing the manhole and pipe, the contractor placed extra stone 6 to 8" in depth at the bottom and covered the pipe with stone prior to backfilling. A CP-C323C compactor was used to compact these soils during our evaluation.

AS Engineering and consulting, LLC. Appreciates the opportunity to be on your service on this project. if they have any questions, please contact us.



manhole d5 connect with pipes above stone 6"

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.