

Date : 05/01/2023
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 05/01/2023 9:30
Onsite Hours : 05:00

ASEC Report ID : 58982
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : sunny
Departure Time : 05/01/2023 14:30
ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
05/01/2023	1	25.8	98.9	3	99.4	21.3	99.5	90	D6938	Pass
Location : 167 feet to NE of MH BB10., Elv/Depth :2 feet below finished grade Comment : Moisture content exceeded specified limit range. Tested By : Aminullah Azimi Gauge Serial No. : 85759										
05/01/2023	2	24.9	97.8	3	99.4	21.3	98.4	90	D6938	Pass
Location : 127 feet to SW of MH BB20., Elv/Depth :3 feet below finished grade Comment : Tested By : Aminullah Azimi Gauge Serial No. : 85759										
05/01/2023	3	27.5	92.2	3	99.4	21.3	92.8	90	D6938	Pass
Location : 85 feet to SW of MH BB20., Elv/Depth :4 feet below finished grade Comment : Moisture content exceeded specified limit range. Tested By : Aminullah Azimi Gauge Serial No. : 85759										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 05/01/2023
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 05/01/2023 9:30
Onsite Hours : 05:00

ASEC Report ID : 58982
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather : sunny
Departure Time : 05/01/2023 14:30
ASEC Technician Name : Aminullah Azimi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/25/2022	1	83.2	25.3	Standard	Reddish Brown Sandy CLAY
10/25/2022	2	95.0	23.5	Standard	Tan Sandy CLAY
10/25/2022	3	99.4	21.3	Standard	Reddish Brown Sandy CLAY
03/21/2023	4	98.6	20.2	Standard	Reddish Brown Silty SAND w/ trace of Clay
03/21/2023	5	93.8	20.9	Standard	Brown Sandy SILT w/ PWR Fragments