

Date : 10/11/2022
Project No : 2022C182
Client Company : Excellere
Arrival Time : 10/11/2022 07:30
Onsite Hours : 04:30

ASEC Report ID : 57221
Name of the Project : Eastside Trolley Trail
Project Location : Atlanta
Weather : Clear and Sunny
Departure Time : 10/11/2022 12:00
ASEC Technician Name : Rasheen Biggins

Location(S):

Testing: 1 Set of concrete specimens (6 Cylinders per set) were cast during the cast-in-place concrete pour at the above referenced location, in accordance with ASTM C31. The cylinders will remain on site for the initial 24-48 hrs curing.

Compliance: ☒ Field placement of concrete appeared to be in general accordance with the project specifications (i.e., slump, temperature, etc) (refer to remarks below)
☐ Deviations and/or noncompliances were noted during the field placement (refer to remarks below)

Cylinders Pick Up: 1 Sets of concrete cylinders/ 6 cylinders per set were picked up & transported to AS Engineering and Consulting LLC (ASEC) for curing and testing in accordance with ASTM C39, C670/1231

Field Curing: Cylinders were stored for the initial 24 hours
☒ Near the poured structure
☐ In an insulated curing box
☐ Other

Remarks: One (1) set of 6 cylinders cast.

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 10/11/2022
Project No : 2022C182
Client Company : Excellere
Arrival Time : 10/11/2022 07:30
Onsite Hours : 04:30

ASEC Report ID : 57221
Name of the Project : Eastside Trolley Trail
Project Location : Atlanta
Weather : Clear and Sunny
Departure Time : 10/11/2022 12:00
ASEC Technician Name : Rasheen Biggins

PLACEMENT INFORMATION

Set Number:	Laboratory Number:
Date Sampled:	Time Sampled:
Sampled By:	Concrete Supplier:
Contractor:	Mix ID:
Truck Number:	Quantity of Load (cu. yd.): 10
Time Batched:	Specified Strength :
Location of Placement:	Concrete Temperature(°f): 72
Number of samples cast: 6	Air Content (%):
Ambient Temperature (°f): 76	Water added (gal.): 0
Slump (in.): 4.25	

Specimen Number	Age (Days)	Date Tested	Dia(in.)	Area (sq in.)	Maximum Loads (lbs)	Strength (psi)	% Design Strength	Type of Fracture
-----------------	------------	-------------	----------	---------------	---------------------	----------------	-------------------	------------------

UNLESS OTHERWISE SPECIFIED, TESTS WERE PERFORMED IN ACCORDANCE WITH ASTM TEST METHODS C31, C39, C138, C143, C173, AND C1064. FRACTURE TYPE INDICATED BY NUMBER

(Type 1) Cone (Type 2) Cone-split (Type 3) Vertical (Type 4) Shear (Type 5) Edge Fracture (Type 6) Pointed



Ramchandra Mogulla, PE
31220
Senior Engineer

Kenneth Mosman

Kenneth Mosman