

Date : 01/30/2024
Project No : 2022C218
Client Company : CW Matthews
Arrival Time : 01/30/2024 07:00
Onsite Hours : 03:00

ASEC Report ID : 64083
Name of the Project : Ramp 20 Pavement Replacement -
IFB-1230102
Project Location : HJAIA
Weather : Sunny
Departure Time : 01/30/2024 10:00
ASEC Technician Name : Isaac Davis

Our ASEC representative arrived on site to perform general probing for the end around:

General probed the destined area with 3/8" diameter probe rod. Encountered asphalt and recycled GAB at approximately 8 inches and at 1 foot. Undercut several feet with excavator, still encountering GAB.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.