

Date : 01/03/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 01/03/2025 07:45
Onsite Hours :

ASEC Report ID : 75043
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Partly cloudy
Departure Time : 01/03/2025
ASEC Technician Name : Solomon Cherie

Down cutting and back filling activities were carried out during the day.

The down cutting was from a nearby road cut area and was done using 349E CAT excavator whereas hauling by two 745C heavy duty dam trucks.

The hauled dirt was spread by the 61Pxi Komatsu bulldozer and the compaction was done by the 815F CAT roller.

The building pads were Lots 62 and 63 which is about 9.00 feet back fill. The total area of back fill was about



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.