

Date : 10/24/2025
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 10/24/2025 08:00
Onsite Hours : 9:00

ASEC Report ID : 87406
Name of the Project : Cassville Rd tract, proposed Burrito
Wrap
Project Location : Cartersville
Weather : cold
Departure Time : 10/24/2025 17:00
ASEC Technician Name : Mahendra Mylabathula

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
10/24/2025	1	20.3	100.0	2025-050	103.5	21.4	96.6	95	D6938	Pass
Location : Lots between ST-A6 and ST-A7, Elv/Depth :3 feet below finished grade										
Comment :										
Tested By : Mahendra Mylabathula Gauge Serial No. : 3430										
10/24/2025	2	19.8	98.4	2025-050	103.5	21.4	95.1	95	D6938	Pass
Location : Lots between ST-A6 and ST-A7, Elv/Depth :3 feet below finished grade										
Comment :										
Tested By : Mahendra Mylabathula Gauge Serial No. : 3430										
10/24/2025	3	18	105.7	2025-050	103.5	21.4	102.1	95	D6938	Pass
Location : Lots between ST-A6 and ST-A7, Elv/Depth :3 feet below finished grade										
Comment :										
Tested By : Mahendra Mylabathula Gauge Serial No. : 3430										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 10/24/2025
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 10/24/2025 08:00
Onsite Hours : 9:00

ASEC Report ID : 87406
Name of the Project : Cassville Rd tract, proposed Burrito
Wrap
Project Location : Cartersville
Weather : cold
Departure Time : 10/24/2025 17:00
ASEC Technician Name : Mahendra Mylabathula

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/23/2025	2025-050	103.5	21.4	Standard	Red silty sand with clay
10/23/2025	2025-051	106.4	19.3	Standard	Tan silty sand with clay