

Date : 09/01/2021  
Project No : 2021C070  
Client Company : CCG Constructors LLC (Century)  
Arrival Time : 09/01/2021 12:00  
Onsite Hours : 02:45

ASEC Report ID : 33748  
Name of the Project : Harmony Heights  
Project Location : Mt. Olive Road at Brentwood Drive,  
Commerce, GA  
Weather :  
Departure Time : 09/01/2021 14:45  
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals.

Upon arrival at Harmony Heights a meeting was held with The foreman for ALGC to discuss Rock issues while attempting to dig sewer lines at an approximate elevation of 830-860. Three specific problem areas included: between lots 44 & 3 (approximately 30 linear feet), between lots 66 & 80 (approximately 20 linear feet), and between lots 66 & 64 (approximately 20 linear feet). It was determined the best course of action would be to use a tractor mounted hammer drill to break up the problem areas. This equipment was used for 5 days.

Please find the attached pictures.



**Ramchandra R. Mogulla**  
**GA P.E. 036021**  
**Senior Engineer**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.