

Date : 09/15/2021
Project No : 2021C061
Client Company : Pulte Group
Arrival Time : 09/15/2021 11:00
Onsite Hours : 03:00

ASEC Report ID : 33851
Name of the Project : Brighton
Project Location : 1148 Forrest Ave, Fayetteville, GA 30214
Weather : Partly cloudy
Departure Time : 09/15/2021 14:00
ASEC Technician Name : Christopher Burrow II

The above named ASEC technician was present at Brighton lot 23 for further inspections of the footings and soil underneath. During several hand auger holes dug to a maximum depth of 10' it was determined that there is a layer of top soil not compliant with required bearing pressure that must either be removed or overcome by the placement of helical piers. The solution is in discussion with the contractors at this time.

The attached data sheet shows the soil consistency at each foot from 1' to 10' in depth.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.