

Date : 06/24/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 06/24/2026 08:00
Onsite Hours : 07:00

ASEC Report ID : 95612
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : sunny
Departure Time : 06/24/2026 15:00
ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
06/24/2026	1	26.6	97.1	2026-076	104.4	20.1	93.0	98	D6938	Fail
Location : Existing to d-3 roadway, Elv/Depth :at finished grade										
Comment : In-situ moisture contents way above optimum. Recommend scarifying, aeration and recompaction. Contractor filled approximately 4 to 6 feet in this area without any compaction testing.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										
06/24/2026	2	23.6	86.0	2026-076	104.4	20.1	82.4	98	D6938	Fail
Location : Existing to d-3 roadway, Elv/Depth :at finished grade										
Comment : In-situ moisture contents above optimum moisture content.										
Tested By : Sean Willett Gauge Serial No. : 77-19952										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 06/24/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 06/24/2026 08:00
Onsite Hours : 07:00

ASEC Report ID : 95612
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : sunny
Departure Time : 06/24/2026 15:00
ASEC Technician Name : Sean Willett

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
03/28/2026	Field Proctor	104.9	19.8	Standard	Red, brown sandy SILT with some clay and GAB
03/28/2026	2026-076	104.4	20.1	Standard	Red, brown sandy SILT with some clay and GAB
04/17/2026	2026-112	106.7	17.3	Standard	Red, brown sandy SILT with clay