Concrete Test Report

ASEC Report ID : 71135
Name of the Project : Ramp 21 Replacement
Project Location : HJAIA
Weather :
Departure Time : 10/08/2024 02:30
ASEC Technician Name : Solomon Cherie

Date : 10/08/2024
Project No : 2024C195
Client Company : CWM
Arrival Time : 10/07/2024 17:00
Onsite Hours : 9:30

Location(S):

Testing: 2 Set of concrete specimens (7 Cylinders per set) were cast during the cast-in-place concrete pour at the above referenced location, in accordance with ASTM C31. The cylinders will remain on site for the initial 24-48 hrs curing.

Compliance: ☒Field placement of concrete appeared to be in general accordance with the project specifications (i.e., slump, temperature, etc) (refer to remarks below)
☐Deviations and/or noncompliances were noted during the field placement (refer to remarks below)

Cylinders Pick Up: 2 Sets of concrete cylinders/ 7 cylinders per set were picked up & transported to AS Engineering and Consulting LLC (ASEC) for curing and testing in accordance with ASTM C39, C670/1231

Field Curing: Cylinders were stored for the initial 24 hours
☒ Near the poured structure
☐ In an insulated curing box
☐ Other

Remarks: Placement of 1089 yards. Two sets of seven (7) beams were cast.

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consultiing LLC.