Concrete Test Report

Date : 06/09/2026
Project No : 2025C214
Client Company : Artisan
Arrival Time : 06/09/2026 07:00
Onsite Hours : 02:00

ASEC Report ID : 95200
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : Sunny
Departure Time : 06/09/2026 09:00
ASEC Technician Name : Sean Willett

Location(S): Wall for bridge

Testing: 1 Set of concrete specimens (8 per set) were cast during the cast-in-place concrete pour at the above referenced location, in accordance with ASTM C31. The specimen will remain on site for the initial 24-48 hrs curing.

Compliance: ☒Field placement of concrete appeared to be in general accordance with the project specifications (i.e., slump, temperature, etc) (refer to remarks below)
☐Deviations and/or noncompliances were noted during the field placement (refer to remarks below)

Specimen Pick Up: 1 Sets of concrete specimens/ 8 specimen per set were picked up & transported to AS Engineering and Consulting LLC (ASEC) for curing and testing in accordance with ASTM C39, C670/1231

Field Curing: Specimen were stored for the initial 24 hours
☒ Near the poured structure
☐ In an insulated curing box
☐ Other

Remarks:

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consultiing LLC.

AS Engineering and Consulting LLC

Concrete Test Report

Date : 06/09/2026
Project No : 2025C214
Client Company : Artisan
Arrival Time : 06/09/2026 07:00
Onsite Hours : 02:00

ASEC Report ID : 95200
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : Sunny
Departure Time : 06/09/2026 09:00
ASEC Technician Name : Sean Willett

PLACEMENT INFORMATION – Cylinder

Set Number: A
Date Sampled: 06/09/2026
Sampled By: Sean Willett
Contractor: RWS
Truck Number: 499
Time Batched: 07:32
Location of Placement: Wall for bridge
Number of Samples Cast: 8
Ambient Temp (°f): 72
Slump (in.): 3.75

Laboratory Number: N/A
Time Sampled: 08:00
Concrete Supplier: Ernest
Mix ID: 05CA6
Quantity of Load: 18
Specified Strength: 5000 AEA
Concrete Temp (°f): 80
Air Content (%): 3.2
Unit Weight (pcf): 144.4
Water Added (gal.): N/A

Specimen Number	Scheduled Test Date	Date Tested	Age (Days)	Dia (in.)	Area (sq in.)	Max Load (lbf)	Strength (psi)	% Design Strength	Fracture Type
1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
7	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

UNLESS OTHERWISE SPECIFIED, TESTS WERE PERFORMED IN ACCORDANCE WITH ASTM METHODS C31, C39, C138, C143, C173, C1064.

(1) Cone (2) Cone-split (3) Vertical (4) Shear (5) Edge Fracture (6) Pointed

Kenneth Mosman

Kenneth Mosman