Concrete Test Report

Date : 09/25/2025
Project No : 2025C245
Client Company : Bearing Engineering
Arrival Time : 09/25/2025 08:00
Onsite Hours : 04:00

ASEC Report ID : 86368
Name of the Project : Dunkin Donuts 2025
Project Location : US 29, Palmetto, GA
Weather : Overcast
Departure Time : 09/25/2025 12:00
ASEC Technician Name : Sean Willett

Location(S): Cast in place vertical walls, Slab footings

Testing: 2 Set of concrete specimens (5 per set) were cast during the cast-in-place concrete pour at the above referenced location, in accordance with ASTM C31. The specimen will remain on site for the initial 24-48 hrs curing.

Compliance: ☒Field placement of concrete appeared to be in general accordance with the project specifications (i.e., slump, temperature, etc) (refer to remarks below)
☐Deviations and/or noncompliances were noted during the field placement (refer to remarks below)

Specimen Pick Up: 2 Sets of concrete specimens/ 5 specimen per set were picked up & transported to AS Engineering and Consulting LLC (ASEC) for curing and testing in accordance with ASTM C39, C670/1231

Field Curing: Specimen were stored for the initial 24 hours
☐ Near the poured structure
☒ In an insulated curing box
☐ Other

Remarks:

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consultiing LLC.

AS Engineering and Consulting LLC

Concrete Test Report

Date : 09/25/2025
Project No : 2025C245
Client Company : Bearing Engineering
Arrival Time : 09/25/2025 08:00
Onsite Hours : 04:00

ASEC Report ID : 86368
Name of the Project : Dunkin Donuts 2025
Project Location : US 29, Palmetto, GA
Weather : Overcast
Departure Time : 09/25/2025 12:00
ASEC Technician Name : Sean Willett

PLACEMENT INFORMATION – Cylinder

Set Number: A
Date Sampled: 09/25/2025
Sampled By: Sean Willett
Contractor: Bearing Engineering
Truck Number: 3617
Time Batched: 08:36
Location of Placement: Cast in place vertical walls
Number of Samples Cast: 5
Ambient Temp (°f): 70
Slump (in.): 3.25

Laboratory Number: 2025-043
Time Sampled: 09:00
Concrete Supplier: Walker
Mix ID: C40SAAWA
Quantity of Load: 9.0
Specified Strength: 3000
Concrete Temp (°f): 86
Air Content (%): 2.5
Unit Weight (pcf): 143.8
Water Added (gal.): N/A

Specimen Number	Scheduled Test Date	Date Tested	Age (Days)	Dia (in.)	Area (sq in.)	Max Load (lbf)	Strength (psi)	% Design Strength	Fracture Type
1	10/02/2025	10/02/2025	7	4.00	12.57	41011	3260	81.5	Type 6
2	10/23/2025	10/23/2025	28	3.77	11.14	52499	4710	117.8	Type 5
3	10/23/2025	10/23/2025	28	3.63	10.37	56066	5410	135.3	Type 2
4	10/23/2025	10/23/2025	28	3.63	10.37	57656	5560	139.0	Type 2
5	11/20/2025	11/20/2025	56	4.00	12.57	60010	4770	159.0	Type 5

UNLESS OTHERWISE SPECIFIED, TESTS WERE PERFORMED IN ACCORDANCE WITH ASTM METHODS C31, C39, C138, C143, C173, C1064.

(1) Cone (2) Cone-split (3) Vertical (4) Shear (5) Edge Fracture (6) Pointed

Kenneth Mosman

Kenneth Mosman

AS Engineering and Consulting LLC

Concrete Test Report

Date : 09/25/2025
Project No : 2025C245
Client Company : Bearing Engineering
Arrival Time : 09/25/2025 08:00
Onsite Hours : 04:00

ASEC Report ID : 86368
Name of the Project : Dunkin Donuts 2025
Project Location : US 29, Palmetto, GA
Weather : Overcast
Departure Time : 09/25/2025 12:00
ASEC Technician Name : Sean Willett

PLACEMENT INFORMATION – Cylinder

Set Number: B
Date Sampled: 09/25/2025
Sampled By: Sean Willett
Contractor: Bearing Engineering
Truck Number: 62382361
Time Batched: 10:23
Location of Placement: Slab footings
Number of Samples Cast: 5
Ambient Temp (°f): 75
Slump (in.): 3.5

Laboratory Number: 2025-044
Time Sampled: 11:00
Concrete Supplier: Quikcrete
Mix ID: 30CAC199
Quantity of Load: 3.0
Specified Strength: 4000
Concrete Temp (°f): 86
Air Content (%): 5
Unit Weight (pcf): 142.4
Water Added (gal.): N/A

Specimen Number	Scheduled Test Date	Date Tested	Age (Days)	Dia (in.)	Area (sq in.)	Max Load (lbf)	Strength (psi)	% Design Strength	Fracture Type
1	10/02/2025	10/02/2025	7	4.00	12.57	54178	4310	N/A	Type 3
2	10/23/2025	10/23/2025	28	3.63	10.37	68470	6600	165.0	Type 2
3	10/23/2025	10/23/2025	28	3.77	11.14	69640	6250	156.3	Type 2
4	10/23/2025	10/23/2025	28	3.67	10.56	68983	6530	163.3	Type 5
5	11/20/2025	11/20/2025	56	3.97	12.38	76980	6220	155.5	Type 2

UNLESS OTHERWISE SPECIFIED, TESTS WERE PERFORMED IN ACCORDANCE WITH ASTM METHODS C31, C39, C138, C143, C173, C1064.

(1) Cone (2) Cone-split (3) Vertical (4) Shear (5) Edge Fracture (6) Pointed

Kenneth Mosman

Kenneth Mosman